App. F. IX-4.

1954-55 (JTB)

File No. 22-54

Serial Nos. 10, 11.

Previous References.

JTB-22-54-6.

Later References.

GENERAL AND REVENUE SECRETARIAT

Serial Nos. 9

P9/E

Part B for Sept. 1955.

SUBJECT

Construction of Officers' and Staff Quarters in Jinjanakal Extension.

WD 01425—GPB—25,000—15-9-1952.

L 6650-51/5.9.55.

The Chairman, C.J.T.B.
C.S.A.A.

Affd. 9.

Cyclostyled 30/9.

MYSORE GOVERNMENT SECRETARIAT.

( )

NOTES.

File No.

FILE HEADING.

FROM The Chairman, City Improvement Trust Board, Bangalore

No. 1879/53-6 Dated 19. 7. 55 Received 22. 7. 55

Diary No. 2791 | Enclos. — Spare copies | Serial No.

BRIEF ABSTRACT OF LETTER

Construction of Officers' and Staff Quarters in Jayanagar Extension - requesting Sanction for an additional Cost of Rs 4000/- at Rs 400/- per house.

NOTES AND ORDERS.

Submitted:- 1) Collections leaving to the issue of Rs nos L 60-2 ITB 22-54-6 & 54/55 (Plan 'A' of collection plan below) is put up.

2) The Chairman notes that the Minister for PH&Os inspected the buildings on 7/2/55 and issued instructions resulting in material alterations of the approved design and plan. He further states that an additional cost of Rs 400/- per each house or Rs 4000/- for 10 houses will have to be incurred to carry out the instructions of the Minister. He requests Sanction of Govt. for the additional expenditure of Rs 4000/- as the works are in rapid progress

NOTES—First Sheet

WD—0355? GPE—10,000—10-7-53

22/7/55

Construction of Officers and Staff quarters in Jayanagar Extension — Revised Estg

File No. 2791/ML Rs 4000/- of 195 .

Mysore Government Secretariat.

2

The sketch showing the alterations made and the detailed estimate stated to have been sent, have not been received here. ~~Please~~ This may be obtained in the first instance.

Ms 5/7

4) Address a letter to the Chairman

11/8

Submitted :— 5) The estimate along with the sketch since received is submitted for favour of kind perusal and orders.

Plan 2'

Rs 4/8/55

6) The proposal made in his letter of 19/7/55 may be allowed.

Ms 6/8 Secy (Works)

8/8

7107

9 AUG

GOVERNMENT OF MYSORE

8) Does this not require the C.E's sanction

5.8.55

10/8

9) The total cost extra cost for the deviation proposed is Rs 4000/- at Rs 400/- for each house. The Board itself can sanction the estimate, as estimates costing more than Rs 10,000 has to be scrutinised by the C.E. As there is deviation, the Chairman has sought sanction to the estimate

Ms 10/8 10) The excess is only Rs 400/- per house. Therefore, extra work

2791 mc

Construction of offices and staff Quarters in Gayrnadal Extension — Annual Cost

may be appd

Secy (Edn & Agl)

1446

EDUCATIONAL SECRETARY
7561
16 AUG 1955
GOVERNMENT OF MYSORE.

11) Mais Leaflet.

Minister (Secy)

16/8/55

12) Appd

23.8.55

OFFICE OF THE MINISTER FOR PUBLIC HEALTH & LOCAL-SELF GOVERNMENT.
18 AUG 1955
No. 2256.

Dft. 8/55

2568

24 AUG 1955
GOVERNMENT OF MYSORE

13) Dft 'Go' is prmp for kind approval

24/8/55

Ms 30/8

14 Issue

3118

Issued to the chairman, Mg DTB Bangalore
& Controller C&A Bangalore

L6650-51/DTB 22-54-11 dated 5/9/55

According Sanction to the expenditure of Rs 41,000/-.

24/8/55

Re

C. F. No. 45]

GOVERNMENT OF MYSORE

Telegram / phone

No. 1879/55-6
Encls.



OFFICE OF
The Chairman, City Improvement Trust Board, Bangalore.

Date 19th July 1955.



To

The Secretary to Government,
Education and Local Self Government Departments,
Bangalore.

Sir,

ITB.22-54-10

Subject:- Construction of Officers' and Staff Quarters in Jayamahal Extension.

Plog 'A' of Collection

Adverting to Government Order No.L.60-2/I.T.B.22-54-6 dated 5-4-55 sanctioning the estimate for Rs.5,16,350/- for the construction of the above buildings, I write to state that the construction of "A", "B" and "C" type quarters are in progress as per sanctioned estimate. At the time of inspection of the above Quarters it was found desirable to cover the rear open yard and provide flooring also which will be an additional accommodation. The cost of the above work will be Rs.400/- per house or Rs.4000/- for 10 houses as per detailed estimate enclosed herewith.

not received

The Hon'ble Minister for Local Self Government Department has also approved of the material deviation on 7-7-55 while he inspected the spot.

In view of the above circumstances and of the additional accommodation to the tenants with an extra cost of Rs.4,000/- I request you to kindly obtain and communicate early sanction for the material alterations of the approved design and plan also of the additional cost of Rs.400/- for each house (Rs.4,000/- for 10 houses).

As the works are in rapid progress very early - - Orders are solicited in the matter.

Yours faithfully,

(Y.C. Hombalayya)
Chairman.

Ksr.

2

Abstract of estimate for Converting the open yard left in "C" type Quarters of Jayamahal Extension into a room

No.	Items of work	Unit	Rate Rs.	a.	p	Quantity	Cost
	Flooring with cement concrete 1:2:4, 1½" thick on a bed of 3" lime jelly concrete 1:2 with ½" cement plastering with red oxide finish						
	Open yard	1	13	10	-	130	
						1·30 Sq	43/- 56-0-0
2.	providing one extra teak wood window of 3'x4' size frame, with 1¼" thick shutters. Size of window 3'x4', with necessary iron fittings with 5/8" M.S. bars at 4" c to c including 2 coats of painting	1	3		4	12 T.R 5-4-0 Sft	63-0-0
2. a)	Fixing the above window in position	Each				1 T.R 3-6-0 Ea	3-6-0
3.	casting R.C.C. lintels 1:2:4 as per design & calculations with necessary reinforcements	1	4½	1⅛	½	2½ 4-8-0 cft T.R	11-4-0
4.	Casting R.C.C. chajja 1:2:4 3" av. thick with necessary reinforcements as per design	1	5	2½	-	12½ 1-7-6 Sft	18-6-0
5.	Casting R.C.C. roof 1:2:4 5" thick with necessary						
	Carried over ...					C.O	152

No.	Brought forward ...	Unit	Rs.	a.	p.	Quantity	Cost 152-0
	reinforcements as per design with av: 4' Sunki concrete with 2 courses of flat-tiles with ceiling plastering and white washing etc., complete..		14	11	-	1.54	
						156-0-0 Sqr S.R	240-0-0
	Miscellaneous and unforeseen charges ..	L.S.					8-0-0
	FOR House .. Grand total Rupees ..						400/=
	FOR 10 x 4.00 = Rs. 4,000/=						

B. Venkatagiri
Engineer Officer, 22/7/55
City Improvement Trust Board
Bangalore.
30. Rs
21/7/55 21/7/55

M. G. S. App. F VI—G. 2]

SUBJECT .....

.....

.....

Diary No. of letter replied to.....

Section JTB.

Serial No. 22-54

File No. 11

Mysore Government Secretariat

( )

the 195 .

Proceedings of the Government of Mysore

Date of issue.....195

Signed by.....

Read-(1) G.O.No L.60-2/JTB22-54-6 dated 5.4.55 approving the lowest tenders received in connection with the Construction of Offices and Stable Quarters in Jayamahal Extension and of model houses in Oakaliparu

(2) Lr No 1879/55-6 dated 19.7.55 from the Chairman atty JTB Bangalore stating that at the time of inspection of the quarters it was found desirable to cover the rear open yard and provide flooring also which will be an additional accommodation ~~and that the Minute of L.S.G. who has placed~~

May this be—

(i) printed ?

(ii) treated as a Standing Order ?

(iii) published in the Gazette, English Part ?

(iv) translated ?

(v) placed at the disposal of the Press ?

(vi) published in the Gazette, Kannada Part ?

This portion may further be deleted

5

~~to inspect the spot on 7-7-55 &~~
~~also approve the material deviatio~~ 1

This may be ~~listed~~ deleted

and requesting Sanction to incur
an expenditure of Rs 4000/- per house
('C' type) or Rs 4000/- for ten houses
towards the material alteratio of the
approved design and plan.

Ordered C. 6650-57/9NB. 22-Sh-11
D. 5/9/55.

The material alterations of the
approved design and plan in respect
of 'C' type Quarters as explained above is approved.
Sanction is also accorded to incur
the additional expenditure of Rs 4000/- at Rs 400 per house
(Rupees four thousand only) towards the
~~material alteratio~~ on this account

List of Enclosures.

3/8

Perkacy Edn & LSG Offs

Lft) F 26/8/55

Copy to the Chairman Cdts
Bangalore

Copied by
" Compared " "
Examined by

Mr.

PROCEEDINGS OF THE GOVERNMENT OF MYSORE.

16

READ:-

Government Order No.L.60-2/ITB. 22-54-5 dated 5-4-1955 approving the lowest tenders received in connection with the construction of officers and staff quarters in Jayanahal Extension and of model houses in Ookalipuram.

2. Letter No.1879/55-6 dated 19-7-1955 from the Chairman, City Improvement Trust Board, Bangalore, stating that at the time of inspection of the quarters it was found desirable to cover the rear open yard and provide flooring also which will be an additional accommodation and requesting sanction to incur an extra expenditure of Rs.400/- per house ('C' type) or Rs.4,000/- for ten houses towards the material alteration of the approved design and plan.

-:-

ORDER NO.L. 6650-51/9TB. 22-54-1

Dated, Bangalore, the 5/9/55

The material alterations of the approved design and plan in respect of 'C' type quarters as explained above is approved. Sanction is also accorded to incur the additional expenditure of Rs.4,000/- at Rs.400/- per house (Rupees four thousand only) on this account.

(V.Hanumanthappa)
for Secretary to Government,
Education & L.S.G.Departments.

To

The Chairman, City Improvement Trust Board, Banglore,

Controller, State Accounts Department, Banalore.

knr-5/2.9